CHECKLIST

Initial Burn: Gas-Burning Fireplace Installations

- [ ] After the air has been purged from the system, does the fireplace light immediately?
- [ ] Does the flame pattern appear normal? (i.e. no partial ignition, excessively blue flames, sooty flames, etc.)
- [ ] Do all accessories work as designed? (i.e. remote, interior lights, blowers, hot air distribution kits, etc.)
- [ ] Do any and all access/control panels open and close as they should?
- [ ] Does any optional high/low flame operation work as designed?

NOTES